

**2014.53  
Toll System Upgrade  
Interchanges 19, 46S, 48  
Project Update  
March 23, 2015**



Island D replace replacement

**Contractor:** Wyman & Simpson Inc. – Richmond, ME

**Bid Amount:** \$1,834,252

**Percent Complete last approved pay estimate:** 70%

**Project Schedule:** July 17, 2015

**Project Scope:** This work includes the complete reconstruction of the existing structural concrete slabs at the nine entrance lanes at Interchanges 19, 46 SB and 48 and two exiting lanes at Interchange 19: the demolition and reconstruction of the islands, booths and canopy for lanes 3 and 4 at Interchange 48; upgrading the cash toll system at Interchanges 19, 46 SB and 48 including the installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; installation of signing and traffic control devices; maintenance of traffic; and all other work incidental thereto in accordance with this Solicitation Package.

**Contractor Schedule:** Wyman & Simpson schedule of works is;

Exit 19 – Wyman & Simpson – Install Lane use signs, paint canopy, misc. electrical work

Exit 48 – Reconstruct Island D and E over the next several weeks. Install canopy over lanes 4 and 5.