

2015.01
Paving – MM 51 to 54.5 and Falmouth Spur Route 9
Bridge Repair
Project Update
April 23, 2015



Contractor: Pike Industries, Inc.

Bid Amount: \$4,789,939.35

Percent Complete last approved pay estimate: 0%

Project Schedule: Substantial Completion September 18, 2015

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder. The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes on the Falmouth Spur at the limits listed below. The work also involves earthwork, bridge repairs, drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic.

Contractor Schedule: Pike Industries began work on the Falmouth Spur April 6th. They are working on adjusting guardrail and installing new guardrail end treatments. They are planning to begin milling the roadway the first week of May. Their current schedule is to complete the milling and paving operation before the Memorial Day weekend, if weather allows. The milling and paving operations will occur during daylight hours.