

2018.13
Guide Sign Modifications, Phase III
Project Update
October 11, 2018



Driving caisson for overhead sign structure foundation

Contractor: Liddell Brothers, Inc. **Bid Amount:** \$1,590,213
Percent Complete last approved pay estimate: 31%

Project Schedule: Completion date November 16, 2018.

Project Scope: The work consists of removing, replacing and installing new highway signs along the Maine Turnpike from south of Exit 19 to north of Exit 48 in the Wells to Portland segment of the Maine Turnpike in the Cities of Saco, Biddeford, South Portland and Portland, and the Towns of Wells, Arundel and Scarborough. The work includes furnishing, installing and salvaging aluminum signs, steel H-beam sign supports, galvanized steel overhead sign structures, concrete foundations, concrete median barriers, guardrail, and maintenance of traffic.

Contractor Schedule: Liddell Brothers are installing ground mount sign foundations. They currently have two crews working to try and make up some time on the schedule. Over the next several weeks they are planning to install the two new overhead sign structures in Scarborough northbound.