

2023.52
Furbush Road Culverts
July 21, 2023



72-inch Concrete Pipes being installed between the existing headwalls

Contractor: St. Laurent & Sons, Inc. Bid Amount: \$384,930.00

Percent Complete last approved pay estimate: 0.0%

Project Schedule: Completion date August 26, 2023

Project Scope: The work consists of replacing three 6-foot diameter culverts that carry Maxwell Brook under Furbush Road in the Town of Sabattus, Maine. The work includes pavement removal, excavation and backfill, temporary cofferdams and dewatering, temporary culvert installation, culvert removal and replacement, guardrail remove and reset, paving and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has completed the installation of the first two 72-inch concrete pipe runs and are currently working on the concrete collars connecting the pipes to the existing headwalls. The installation of the third and final concrete pipe run will be complete by the end of July. This will be followed by paving, guardrail, and final clean up. The contractor anticipates having all work completed prior to August 26, 2023.