

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
December 14, 2018



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 27%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed setting the two new girder lines. Over the next several weeks, they will torque the connections and begin to form the new deck.