

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
April 22, 2019



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 47%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson is currently working on Phase 1a, which is a 10 foot section of the bridge that requires one of the two lanes to be closed for an extended period of time. This work is expected to be completed by mid-June when traffic will be in phase 2 and driving over the new bridge deck. The work that is required during this period is reconstructing backwall, installing the expansion joint and completing the expansion joint.