

**2017.10
Roadside Clearing
MM 42.0 to 45.0, MM 85.0 to 85.8 SB, MM 93.0 to 100.8
Exit 103 Interchange
Project Update
March 15, 2018**



Looking south from South Main Street bridge

Contractor: Comprehensive Land Technologies, Inc
Percent Complete last approved pay estimate: 8%

Bid Amount: \$376,712.50

Project Schedule: Complete by June 22, 2018

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or preexisting in all locations.

Contractor Schedule: CLT, Inc. completed clearing in the Portland area and began working in the Sabattus and Litchfield area. CLT lost a couple days due to the snow events but are still ok with the master schedule on completing the work.