

2022.07
Saco Interchange Improvements
June 21, 2024



Looking north at the Exit 36 bridge, crews are making great progress on the soil nail wall.

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 48.3 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: Sargent crews have been making steady progress at all quadrants of the site. Northbound crews are placing final pavement lifts at the Exit 35 and 36 ramps and plaza approaches. Electricians continue to work on pulling and terminating wires for the new toll plaza. Southbound crews are working on the soil nail wall and masonry work on the southbound building and subgrade work at the southbound Exit 36 departing ramp. In the next few weeks crews will start roadway and drainage work along Route 112.