

2021.05
Project Update
York Toll Plaza Demolition and Mainline Reconstruction, Mile 7.3
August 26, 2022



Looking south at the northbound stormwater treatment system that was recently constructed.

Contractor: Sargent Corporation **Bid Amount:** \$12,245,677.50
Percent Complete last approved pay estimate: 66.6 %

Project Schedule: Completion date October 7, 2022

Project Scope: The work consists of highway and site work required to demolish the existing toll plaza and reconstruct to a highway. The work at Mile 7.3 consists of demolition of the existing 17-lane toll plaza, tunnel, removal of existing utilities, and reconstruction of the existing plaza to a three (3) lane highway southbound and a four (4) lane highway northbound. The work includes earthwork, pavement, concrete, toll plaza and tunnel demolition, signing, overhead sign structures, concrete barrier, guardrail, electrical work, and lighting.

Contractor Schedule: Sargent crews have completed the median concrete barrier. They are currently excavating and reshaping the roadway shoulders, gores, entering and departing ramps, and constructing the remaining southbound stormwater treatment system. After Labor Day, the contractor will be placing surface pavement at night for several weeks. Once surface pavement has been placed, traffic will be shifted into the permanent lanes.