

2018.13
Guide Sign Modifications, Phase III
Project Update
April 22, 2019



Hanging signs at Gorham Road

Contractor: Liddell Brothers, Inc.

Bid Amount: \$1,590,213

Percent Complete last approved pay estimate: 90%

Project Schedule: Completion date November 16, 2018.

Project Scope: The work consists of removing, replacing and installing new highway signs along the Maine Turnpike from south of Exit 19 to north of Exit 48 in the Wells to Portland segment of the Maine Turnpike in the Cities of Saco, Biddeford, South Portland and Portland, and the Towns of Wells, Arundel and Scarborough. The work includes furnishing, installing and salvaging aluminum signs, steel H-beam sign supports, galvanized steel overhead sign structures, concrete foundations, concrete median barriers, guardrail, and maintenance of traffic.

Contractor Schedule: Liddell Brothers resumed work this spring installing ground mount signs and installing bridge mounted sign structures at Gorham Road. This contract is behind schedule by a couple of months due to various reasons, contractor starting late, design and construction issues.

2018.13
Guide Sign Modifications, Phase III
Project Update
April 22, 2019



Comparison of new sign on left to existing on right