

2022.01
Pavement Rehabilitation and Drainage Improvements
MM 102.6 to MM 109.1
April 22, 2022



Looking south in the southbound lane, the end location of the 2022 paving project.

Contractor: Eurovia Atlantic Coast, LLC **Construction Bid Amount:** \$6,297,366.00

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date October 7, 2022.

Project Scope: The pavement rehabilitation work consists of milling and paving two 12-foot-wide lanes and the shoulders for both northbound and southbound. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has started removing the excess material southbound in the median starting at the north end of the project. They'll continue this until they have completed all locations. Once this work is complete they'll work on the drainage repairs and improvements. After this, they'll start milling the old pavement off in anticipation of paving both lanes and shoulders.