

**2018.05**  
**Exit 103 Southbound Underpass**  
**Bridge Rehabilitation**  
**June 24, 2019**



Removing existing deck from bridge

**Contractor:** Wyman & Simpson

**Bid Amount:** \$6,814,132

**Percent Complete last approved pay estimate:** 54%

**Project Schedule:** Completion date November 18, 2019.

**Project Scope:** The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson met a major milestone of the project by meeting the June 14<sup>th</sup> date to switch to phase 2. Phase 2 of the project will allow for two lanes of traffic over the bridge. Over the next several weeks, Wyman will be removing the phase 2 bridge deck and raise the existing steel to match phase 1.