

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
June 26, 2018



Protective shielding and diagonal bracing

Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 7.5%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 30, 2018.

Project Scope: The work consists of rehabilitating the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson have constructed the new wider roadway approach to the bridge and began removing phase 1 bridge deck. They have also installed temporary earth support systems so they can excavate behind the bridge backwalls and excavate for the new pier foundations. Wyman & Simpson completed the protective shielding and diagonal bracing, as can be seen in the photo, the diagonal bracing is intricate and time consuming to install.