

2020.05
New Gloucester/West Gardiner Barrier Toll Plaza
Ort Equipment Updates
Project Update
October 9, 2020



A Scott Construction crew works on cutting the sensor loops into the new southbound slab.

Contractor: Scott Construction Corporation

Bid Amount: \$928,208.00

Percent Complete last approved pay estimate: 55.9%

Project Schedule: Completion date April 16, 2021.

Project Scope: The work shall consist of removing the top three inches of the ORT concrete roadway slab in New Gloucester, replacing it with a three-inch concrete wearing surface and reinstalling new toll sensor loops into the new concrete wearing surface. The work will also include the relocation of existing ORT toll equipment, installation of new toll equipment on the existing spaceframes at both the New Gloucester and West Gardiner Barrier Toll Plazas, and replacing the lane use signals at the New Gloucester Barrier Toll Plaza cash lanes

Contractor Schedule: Since the West Gardiner ORT lanes have been commissioned and are open to patrons, Scott Construction has been working on the concrete ORT slabs in New Gloucester. They replaced the north and south bound slab wearing surfaces within the last couple weeks. They are currently working with TransCore to install the new sensor loops in these slabs. In the next few weeks, Scott Construction anticipates finishing the sensor loops and applying the epoxy overlays and the broadcast sealants over the new slabs. Once that work is complete, the approaches to the new slabs can be surfaced paved.