

**2018.19
Cummings Road Bridge Replacement
Project Update
June 22, 2020**



Placing reinforcing steel phase 2 deck placement

Contractor: CPM Constructors
Percent Complete last approved pay estimate: 89%

Bid Amount: \$13,984,117

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors have been placing reinforcing steel for phase 2 deck placement. They placed third of the deck last week and are planning to place the balance of the deck in a couple weeks.