

**2016.03**  
**Small Road Bridge Rehabilitation**  
**(Litchfield)**  
**Project Update**  
**November 9, 2016**



**Contractor:** Wyman & Simpson  
**Percent Complete last approved pay estimate:** 71%

**Bid Amount:** \$1,773,492.00

**Project Schedule:** Substantially complete by November 18, 2016.

**Project Scope:** The work consists of replacing the Small Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson completed the paving of the roadway approach and bridge deck. They will install the roadway guardrail the week of the 14 and plan to open the bridge on schedule by November 18.