

**2021.52  
Project Update  
Service Plaza Store Front Repairs  
January 13, 2023**



Portland Glass installing on an automatic door opener at the rear entrance to south bound Kennebunk service plaza.

**Contractor:** DiMatteo Const. Mgt. Services      **Construction Bid Amount:** \$1,787,000.00

**Percent Complete last approved pay estimate:** 66.3%

**Project Schedule:** Completion date November 16th, 2022.

**Project Scope:** The work includes door repairs, door replacements, storefront repairs, masonry, tile, entryway floor grate replacement, painting, gutter repair, gutter replacement, entry way customer counting system and other miscellaneous repairs.

**Contractor Schedule:** The contractor has installed all the doors at all locations. Crews are still working on the auto door openers and installing store front glass, and new hardware at all locations. Crews have extra tile work due to some damage discovered after removing the existing doors at several locations. Project staff continue to anticipate this project will extend until the spring due to weather limitations, additional work and punch list items.