

2017.10
Roadside Clearing
MM 42.0 to 45.0, MM 85.0 to 85.8 SB, MM 93.0 to 100.8
Exit 103 Interchange
Project Update
January 22, 2018



Existing tree line northbound between Exit 42 and Exit 44

Contractor: Comprehensive Land Technologies, Inc
Percent Complete last approved pay estimate: 0%

Bid Amount: \$376,712.50

Project Schedule: Complete by June 22, 2018

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or preexisting in all locations.

Contractor Schedule: CLT, Inc. began flagging clearing limits last week between Two Rod Road and Exit 45. They began clearing operations this week beginning at Two Rod Road and working north to Exit 45. CLT Inc. needs to complete the clearing work both northbound and southbound in this section by February 23 before moving to Sabattus and Litchfield.