

2018.13
Guide Sign Modifications, Phase III
Project Update
August 29, 2018



Contractor: Liddell Brothers, Inc.

Bid Amount: \$1,590,213

Percent Complete last approved pay estimate: 26%

Project Schedule: Completion date November 16, 2018.

Project Scope: The work consists of removing, replacing and installing new highway signs along the Maine Turnpike from south of Exit 19 to north of Exit 48 in the Wells to Portland segment of the Maine Turnpike in the Cities of Saco, Biddeford, South Portland and Portland, and the Towns of Wells, Arundel and Scarborough. The work includes furnishing, installing and salvaging aluminum signs, steel H-beam sign supports, galvanized steel overhead sign structures, concrete foundations, concrete median barriers, guardrail, and maintenance of traffic.

Contractor Schedule: Liddell Brothers is beginning work on the overhead sign structure foundation on the right shoulder, they anticipate to complete this work over the next several weeks. They are also installing new foundations for signs along the turnpike on the right shoulder.