

**2021.52
Project Update
Service Plaza Store Front Repairs
March 25, 2022**



Contractor equipment staged at the back entrance to southbound Kennebunk Service Plaza.

Contractor: DiMatteo Const. Mgt. Services **Construction Bid Amount:** \$1,787,000.00

Percent Complete last approved pay estimate: 1.8%

Project Schedule: Completion date November 16th, 2022.

Project Scope: The work includes door repairs, door replacements, storefront repairs, masonry, tile, entryway floor grate replacement, painting, gutter repair, gutter replacement, entry way customer counting system and other miscellaneous repairs.

Contractor Schedule: DiMatteo crews and sub-contractors have started working on the Kennebunk plazas both north and southbound. They have been repairing gutters and the heat trace. Inside the plazas, electricians have been running conduits for the new pedestrian counters. Tile, door, and storefront work submittals are ongoing and some items have a long lead time. This will dictate the remainder of the project's schedule.