

2022.13  
Bridge Repairs  
Route 236 Underpass (MM 1.25)  
Route 1 On-Ramp (Ramp H) Underpass (MM 1.60)  
July 21, 2023



Concrete haunches were removed along the underside of Leighton Road, in Falmouth.

Contractor: New England Infrastructure, Inc.

Bid Amount: \$2,579,980.00

Percent Complete last approved pay estimate: 74.6%

Project Schedule: Completion date November 17, 2023

**Project Scope:** The work consists of bridge repairs at two locations. At the Route 236 Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, median repairs, bearing cleaning and resetting, bridge drain replacement, slope protection repairs, and miscellaneous superstructure and substructure repairs. At the Route 1 On-Ramp (Ramp H) Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, and miscellaneous superstructure and substructure repairs.

**Contractor Schedule:** Route 236 bridge is open to traffic with the deck repairs, paving, and joint repairs completed at this time. Some concrete finish work remains. Crews are starting some additional work on Leighton Road Bridge in Falmouth. There are some repairs needed on the underside of the bridge. The contractor is removing all the concrete haunches during overnight lane closures.