

2021.08
Portland Area Widening II (PAW 2)
MM 46.4 to MM 49.3
December 15, 2023



Upgrading light poles at Exit 48 SB off ramp

Contractor: Shaw Brothers Construction, Inc.

Bid Amount: \$ 24,378,093.45

Percent Complete last approved pay estimate: 97.7%

Project Schedule: Completion date November 14, 2023

Project Scope: The work consists of constructing a third travel lane northbound, a third lane southbound, and reconstructing the grassed median to a paved median on the Maine Turnpike in the Towns of South Portland and Portland, Maine, and an overhead sign structure disassembly and removal in Scarborough, Maine. The work includes embankment construction, roadway gravels and pavement construction, culvert and closed drainage installation, concrete median barrier construction, concrete median pier protection, bridge abutment slope protection, overhead sign structure removal, overhead sign structure installation, roadway signing and striping, highway lighting, guardrail, and maintenance of traffic.

Contractor Schedule: The contractor has completed the widening from Skyway Drive to Warren Avenue and the new third lane is now open both northbound and southbound. The contractor has completed approximately 70% of the punch list items for the project and will continue to work on the remaining items throughout the remainder of December.