

**2019.13
Project Update
Exit 45 Embankment Preload
May 15, 2020**



Preload either side of the Exit 45 southbound off-ramp

Contractor: Sargent Corporation **Bid Amount:** \$ 14,792,753.00
Percent Complete last approved pay estimate: 68.6%

Project Schedule: Completion date March 31, 2021

Project Scope: The work consists of constructing preload embankments at Exit 45 of the Maine Turnpike in the Town of Scarborough and City of South Portland, Maine. The work includes clearing, grubbing, wick drains, drainage layers, embankments, gravel, highway lighting, and maintenance of traffic (including temporary ramps).

Contractor Schedule: Sargent Corporation complete all work on time for the current phase. Once the CMP lines, crossing over the work site, are relocated, Sargent will complete installation of the wick drains and surcharge. Otherwise, they are waiting for the current surcharge settlement period which anticipates to be in the fall before they resume with stage two, backfilling more gravel on the new embankments.