

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
July 19, 2018



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 13%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 30, 2018.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson began to remove a portion of the bridge deck as seen in the photo above. They have also completed driving temporary earth support sheeting at abutment 2 and at piers 1 & 3.