

2022.01
Pavement Rehabilitation and Drainage Improvements
MM 102.6 to MM 109.1
August 26, 2022



Looking north along the northbound passing lane, crews are crack sealing prior to final paving.

Contractor: Eurovia Atlantic Coast, LLC **Construction Bid Amount:** \$6,297,366.00

Percent Complete last approved pay estimate: 30.8%

Project Schedule: Completion date October 7, 2022.

Project Scope: The pavement rehabilitation work consists of milling and paving two 12-foot-wide lanes and the shoulders for both northbound and southbound. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: Eurovia crews have completed surface paving in both northbound lanes. They continue to mill the southbound lanes. Once the milling is complete, crews will crack seal the milled surface. Once crack sealing is done, the surface paving will start back up and head south.