

2023.01  
Pavement Rehabilitation and Drainage Improvements  
MM 88.6 TO MM 98.0  
September 1, 2023



At the beginning of the northbound lanes, the recessed grooves for the reflective tape are being ground with a powered milling machine.

Contractor: Pike Industries, Inc.

Bid Amount: \$8,659,704.25

Percent Complete last approved pay estimate: 59.5%

Project Schedule: Completion date October 13, 2023

Project Scope: The pavement rehabilitation work consists of milling and paving full width (36 feet) from MM 88.6 to MM 92.8 and milling and paving two 12-foot-wide lanes and the left inside shoulder for both northbound and southbound from MM92.8 to MM98.0. The median will be regraded to drain, catch basins and drainage outlets will be adjusted or rebuilt as necessary. Additional drainage work to be completed is located at approximate mile marker 73.0. Guardrail work, pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: Crews started paving the southbound lanes at the end of August. The contractor anticipates it will take about a month to complete the southbound paving. Once complete, crews will back up pavement in select locations, with MTA crews striping the pavement and the contractor installing reflective tape and the rumble strips.