

2018.08
Bridge Repairs –
Dennett Road Overpass - Mile 0.6 Snow Fence Installation –
Wilson Road Underpass - Mile 2.0 Wearing Surface Repairs –
York River Bridge - Mile 5.2
Project Update
July 19, 2018



Contractor: CPM Constructors
Percent Complete last approved pay estimate: 76%

Bid Amount: \$1,309,765

Project Schedule: Completion date August 31, 2018.
Substantial Completion date June 22, 2018

Project Scope: The work consists of general repairs and modifications to the Dennett Road Overpass Bridge, installation of snow fence on the Wilson Road Underpass Bridge, and wearing surface repairs on the York River Bridge on the Maine Turnpike in the Towns of Kittery and York, Maine. The work on the Dennett Road Bridge includes mill and fill bridge pavement, concrete fascia and overhang repairs, bridge joint modifications and replacement, concrete end post modifications, concrete substructure modifications and repairs, approach paving, guardrail and bridge rail modifications, concrete median barrier installation, snow fence installation, and maintenance of traffic. Substantial completion is having all mainline work completed and not requiring any lane closures.

Contractor Schedule: CPM Constructors has been working on abutment repair and overhead concrete repair, they plan to complete this work around mid-August. They have also been applying waterproof sealer on the surface of the York river bridge deck, this work should be complete within the next 2 weeks.