

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
November 9, 2018



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 24%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 30, 2018.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has been busy forming and placing concrete at the two abutments and constructing the median pier. They will be completing the concrete work for these locations over the next couple of weeks. They are planning to set the two new girder lines beginning of December.