

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
February 19, 2019



Southbound pier protection footer formwork

Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 36%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has begun constructing the southbound median pier protection. The photo shows the footer, or base, of the concrete wall that will be in front of the pier stems. Wyman & Simpson also completed forming the new bridge deck. Over the next couple of weeks, the shear studs will get welded to the girders and rebar will be installed. They are currently looking to place the new deck around mid-March.