

2019.06
Southern Bridge & Culvert Repairs
Project Update
April 22, 2019



Mountain Road North Bound Abutment

Contractor: CPM Constructors

Bid Amount: \$ 1,445,986.50

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date October 15, 2019

Project Scope: The work consists of bridge repairs to the Mountain Road Underpass in the Town of York, Maine, bridge repairs to the Clay Hill Road Underpass in the Town of York, Maine, bridge repairs to the North Berwick Road Underpass in the Town of Ogunquit, Maine, culvert repairs to the Ogunquit River Culvert in the Town of Wells, Maine, culvert repairs to the Second Thacher Brook Culvert in Biddeford, Maine and culvert repairs to the Third Thacher Brook Culvert in Biddeford Maine. The work includes bridge pavement and membrane replacement, approach work and paving, deck end modifications, deck expansion joint modification, bridge drain grate modification, cross frame replacement, and miscellaneous superstructure and substructure repairs for Mountain Road Underpass, North Berwick Road Underpass and Clay Hill Road Underpass. The work also includes culvert patch repair, debris removal, and miscellaneous headwall and wingwall repairs for the Ogunquit River Culvert, Second Thacher Brook Culvert and Third Thatcher Brook Culvert.

Contractor Schedule: CPM Constructors is currently working on the Mountain Road north and south bound abutments, removing loose concrete as part of the planned repairs. Contractor is preparing to work on the upper side of Mountain Road and South Berwick Road Bridges when the contractual time permits. Alternating one-way traffic is planned to start on Mountain Road at the beginning of June. North Berwick Road Bridge is planning to be closed from May 6th through June 3rd.