

2018.12
Pavement Rehabilitation, Guardrail, Drainage, & Clear Zone Improvements
MM 74.9 TO MM 80.7
Project Update
August 29, 2018



Paving surface Mile 79.5 Northbound

Contractor: Lane Construction Corp

Bid Amount: \$2,913,072.50

Percent Complete last approved pay estimate: 42%

Project Schedule: Completion date September 14, 2018.

Project Scope: The pavement rehabilitation works consists of milling and filling two 12-foot wide lanes and the four-foot shoulder and the Exit 75 ramps from MM 74.9 to MM 80.7, excluding the area around the Washington Avenue Bridge. The work also involves partial depth pavement repairs, earthwork, drainage, guardrail, pavement markings, maintenance of traffic.

Contractor Schedule: Lane Construction completed paving surface this week. They are planning to complete pavement markings this week as well. Over the next couple of weeks, they will complete the berm correction, install the SNAPs (Sonic Nap Alert Pattern) and repair 5-6 bad riding pavement joints. Lane is about a week behind the completion date.