

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
November 20, 2019



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 24%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has met substantial completion by opening the bridge up to two lanes of traffic. More work does remain, mostly for the substructure, which includes pier protection and removing shielding. Work in the photo consists of grading gravel before paving shoulder