

2019.06
Southern Bridge & Culvert Repairs
Project Update
July 19, 2019



Working at Mountain Road backwall

Contractor: CPM Constructors

Bid Amount: \$ 1,445,986.50

Percent Complete last approved pay estimate: 27%

Project Schedule: Completion date October 15, 2019

Project Scope: The work consists of bridge repairs to the Mountain Road Underpass in the Town of York, Maine, bridge repairs to the Clay Hill Road Underpass in the Town of York, Maine, bridge repairs to the North Berwick Road Underpass in the Town of Ogunquit, Maine, culvert repairs to the Ogunquit River Culvert in the Town of Wells, Maine, culvert repairs to the Second Thacher Brook Culvert in Biddeford, Maine and culvert repairs to the Third Thacher Brook Culvert in Biddeford Maine. The work includes bridge pavement and membrane replacement, approach work and paving, deck end modifications, deck expansion joint modification, bridge drain grate modification, cross frame replacement, and miscellaneous superstructure and substructure repairs for Mountain Road Underpass, North Berwick Road Underpass and Clay Hill Road Underpass. The work also includes culvert patch repair, debris removal, and miscellaneous headwall and wing wall repairs for the Ogunquit River Culvert, Second Thacher Brook Culvert and Third Thatcher Brook Culvert.

Contractor Schedule: CPM Constructors moved onto phase 2 at Mountain Road and began removing the bridge deck ends and backwall. Over the next several weeks they will work on any bridge deck repairs or parapet repairs and endpost reconstruction. CPM is planning to move to Thacher Brook 3 in a couple weeks to repair the box culvert cracks.