

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
August 23, 2019



Phase 2 deck forming

Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 64%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson have been forming the new deck and welding shear studs to the girders. Over the next few weeks, they will complete forming the deck and install the rebar. They are anticipating a concrete deck placement around September 11.