

2018.08
Bridge Repairs –
Dennett Road Overpass - Mile 0.6 Snow Fence Installation –
Wilson Road Underpass - Mile 2.0 Wearing Surface Repairs –
York River Bridge - Mile 5.2
Project Update
March 15, 2018



Contractor: CPM Constructors

Bid Amount: \$1,309,765

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date August 31, 2018.

Substantial Completion date June 22, 2018

Project Scope: The work consists of general repairs and modifications to the Dennett Road Overpass Bridge, installation of snow fence on the Wilson Road Underpass Bridge, and wearing surface repairs on the York River Bridge on the Maine Turnpike in the Towns of Kittery and York, Maine. The work on the Dennett Road Bridge includes mill and fill bridge pavement, concrete fascia and overhang repairs, bridge joint modifications and replacement, concrete end post modifications, concrete substructure modifications and repairs, approach paving, guardrail and bridge rail modifications, concrete median barrier installation, snow fence installation, and maintenance of traffic. Substantial completion is having all mainline work completed and not requiring any lane closures.

Contractor Schedule: CPM Constructors has begun to mobilize onsite installing traffic control signs. CPM is planning to close Exit 1 northbound March 21st at night. The exit will remain closed until mid-June when the mainline work is completed. At some point during the project, the southbound Exit 1 on-ramp will be closed for a 28 day period to construct the right side end post of the bridge. There are

2018.08
Bridge Repairs –
Dennett Road Overpass - Mile 0.6 Snow Fence Installation –
Wilson Road Underpass - Mile 2.0 Wearing Surface Repairs –
York River Bridge - Mile 5.2
Project Update
March 15, 2018

several phases to complete the work northbound to allow 3 lanes of traffic to be maintained. The first phase will shift traffic to the right.