

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
October 11, 2018



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 21%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 30, 2018.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed constructing the new piers at location 1 & 3. They will begin work on the new piers in the median at the end of the month after they set up traffic control, closing the NB and SB left lanes. The abutments are excavated so the existing endwalls can be removed to allow for the new backwall for the new steel. Wyman & Simpson completed jacking the phase 1 steel which consisted of two girder lines. The steel was raised 25 inches.