

**2018.19
Cummings Road Bridge Replacement
Project Update
November 19, 2019**



Saw cutting deck for removal. Notice new bridge is higher than the old bridge.

Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 66.3%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: Local traffic has been switched over to phase two where they are utilizing the new bridge. CPM crews are currently removing portions of the old bridge deck. They'll be removing the structural steel once the deck has been removed. Once the old bridge deck and girders have been removed, the contractor will start to demolish the piers and abutments. The contract is on schedule for meeting the completion deadlines at this point.