

2017.10
Roadside Clearing
MM 42.0 to 45.0, MM 85.0 to 85.8 SB, MM 93.0 to 100.8
Exit 103 Interchange
Project Update
April 20, 2018



Contractor: Comprehensive Land Technologies, Inc
Percent Complete last approved pay estimate: 60%

Bid Amount: \$376,712.50

Project Schedule: Complete by June 22, 2018

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations or preexisting in all locations.

Contractor Schedule: CLT, Inc. completed clearing northbound and approximately 60% completed southbound. After the cutting operation is done, they will return northbound to grind the stumps and remaining slash on the ground. They are on track to complete the work on schedule.