

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
March 26, 2019



Setting Bidwell machine for deck placement

Contractor: Wyman & Simpson

Bid Amount: \$6,814,132

Percent Complete last approved pay estimate: 40.5%

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has been forming and tying rebar for the new deck for phase one. They are planning to place the concrete March 28. They have also been backfilling the roadway approaches with gravel. Beginning this week, a permanent lane closure will be set on the off-ramp for the next 8-10 weeks. This lane closure will allow them to remove more of the abutment so they can install the expansion joint due to the severe skew of the bridge. There may be some traffic delays on Fridays and Sundays.