

**2022.13**  
**Bridge Repairs**  
**Route 236 Underpass (MM 1.25)**  
**Route 1 On-Ramp (Ramp H) Underpass (MM 1.60)**  
**Project Update**  
**October 7, 2022**



Ramp H looking at the west bridge approach. Repairs to the adjacent concrete at the finger joint.

**Contractor:** New England Infrastructure, Inc.

**Bid Amount:** \$2,579,980.00

**Percent Complete last approved pay estimate:** 20.8%

**Project Schedule:** Completion date November 17, 2023

**Project Scope:** The work consists of bridge repairs at two locations. At the Route 236 Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, median repairs, bearing cleaning and resetting, bridge drain replacement, slope protection repairs, and miscellaneous superstructure and substructure repairs. At the Route 1 On-Ramp (Ramp H) Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, and miscellaneous superstructure and substructure repairs.

**Contractor Schedule:** The contractor has completed over 70% of concrete haunch removals at the Route 236 bridge. Ramp H bridge is closed and is scheduled to open on October 18<sup>th</sup>. During this closure, the contractor has been performing concrete deck and bridge joint repairs. The high performance membrane and surface paving will be scheduled prior to the 18<sup>th</sup> opening date.