

2018.13
Guide Sign Modifications, Phase III
Project Update
July 19, 2018



Overhead sign foundation in median just south of Exit 44 looking north.

Contractor: Liddell Brothers, Inc **Bid Amount:** \$1,590,213
Percent Complete last approved pay estimate: 18%

Project Schedule: Completion date November 16, 2018.

Project Scope: The work consists of removing, replacing and installing new highway signs along the Maine Turnpike from south of Exit 19 to north of Exit 48 in the Wells to Portland segment of the Maine Turnpike in the Cities of Saco, Biddeford, South Portland and Portland, and the Towns of Wells, Arundel and Scarborough. The work includes furnishing, installing and salvaging aluminum signs, steel H-beam sign supports, galvanized steel overhead sign structures, concrete foundations, concrete median barriers, guardrail, and maintenance of traffic.

Contractor Schedule: Liddell Brothers will be completing the median work for overhead sign foundation in the next 2 weeks. They will begin work installing ground mounted signs and work on the right shoulder for overhead sign foundations.