

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
August 29, 2018



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 16%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 30, 2018.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson placed the footer for the two new pier stems at pier 1 and 3 locations. Pier 3 stems have been placed and will place pier 1 stem second week of September. They are also relocating the protective shielding from phase 1 to phase 2.