

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
January 17, 2019



Left two girders are new

Contractor: Wyman & Simpson

Bid Amount: \$6,814,132

Percent Complete last approved pay estimate: 34%

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has been busy setting the new girders in place and lowering the existing girders down on their new bearing pads. Over the next several weeks they will be constructing the deck formwork. They are planning to have a night time single lane mainline closure so they can complete formwork of the overhang brackets. This closure is required due to the 63-degree skew of the bridge and only one lane open. They will only require one night per travel direction.

