

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
May 17, 2019



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 45%

Bid Amount: \$6,814,132

Project Schedule: Completion date November 18, 2019.

Project Scope: The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed work on phase 1 bridge work. For the next several weeks, they will be working on fine grading and paving the roadway approaches.