

2018.03
EXIT 44 SOUTHBOUND ON RAMP IMPROVEMENTS
MILE 44.3
Project Update
April 20, 2018



Contractor: R.J. Grondin & Sons

Bid Amount: \$1,436,720

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date November 27, 2018.

Substantial Completion June 21, 2018

Project Scope: The roadway work consists of improving the southbound on ramp at Exit 44 in the Town of Scarborough, Maine. The existing one lane entrance ramp will be widened to accommodate a two lane parallel entrance ramp merging with the two existing mainline travel lanes. The work includes reconstruction and grading on the mainline and ramp with earthwork, pavement, maintenance of traffic, signing, striping, guardrail, and electrical work. Substantial completion is having the work complete except for punchlist items and grass growth.

Contractor Schedule: RJ Grondin and Sons began excavating this week. Over the next several weeks, they plan to have box cut the existing shoulder and install the new gravel for the new lane and shoulder. In addition, they will install street lighting and guide sign foundations. They plan to pave the new lanes in a couple of weeks.