

2018.05  
Exit 103 Southbound Underpass  
Bridge Rehabilitation  
July 19, 2019



**Contractor:** Wyman & Simpson  
**Percent Complete last approved pay estimate:** 57%

**Bid Amount:** \$6,814,132

**Project Schedule:** Completion date November 18, 2019.

**Project Scope:** The work consists of rehabilitating and widening the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson completed the demo for phase 2 deck work. They completed jacking the structural steel. Over the next several weeks, they will demo the existing bearing pads and reconstruct them to new elevations and begin decking the steel for the new bridge deck concrete.