

2022.07
Saco Interchange Improvements
October 10, 2025



Guardrail crews are finishing up at the new Exit 35 at the SB location
Contractor: Sargent Corporation Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 87.0 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: Surface paving along Route 112 and the new exits is 95% complete, with minor hand work locations remaining. Striping, guardrail, cleanup, and backing up pavement operations are happening throughout the ramps, along the collector-distributor road, and on Route 112. The contractor's sign supplier has been installing signs and posts and will continue to do this for a few more weeks. The contractor is looking to have the interchange open in late October or early November, if all systems become operational. Once the interchange is open, the contractor will continue to work on the interchange, with some weather-dependent work being completed in the spring of 2026.