

2026.01
Pavement Rehabilitation – Mile 68.5 to 74.9
Bridge Repairs – Royal River, Washington St., Lisbon St.
June 19, 2026



A Coastal crew hand paves a guardrail widening in Auburn.

Contractor: Coastal Road Repair, LLC.

Bid Amount: \$10,132,469.25

Percent Complete last approved pay estimate: 20.0 %

Project Schedule: Completion date November 14, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. Bridge repairs consist of joint modifications and north abutment joint header installation at the two Royal River Bridges (MM 71.1). All four bridges will have milling and filling of in accordance with the Plan and Specifications.

Contractor Schedule: Crews are wrapping up the guard rail widenings. The milling crew is anticipated to start in mid-June and take a few weeks to complete the northbound and southbound lanes. Once the milling is complete, crews will perform crack repairs prior to the paving crew showing up to place surface pavement. The paving should be complete by mid-August, if the weather stays dry. Once the paving is complete, there will be about two months of ancillary work to complete the project.