

2025.16
Widened Concrete Haunch Removals
MM1.5 through MM 44.0
February 20, 2026



Two laborers chip away the fascia girder haunch from the North Berwick Road in Ogunquit.

Contractor: CPM Constructors

Bid Amount: \$822,223.54

Percent Complete last approved pay estimate:

29.0 %

Project Schedule: Completion date May 20, 2026.

Project Scope: The work consists of completely removing the widened concrete haunches over the paved surface of the roadway, removing all debris from below the bridge, and sealing with clear protective coating. Also included will be the installation of the street name plaque on both faces of the Wilson Road and Alfred Street bridges, as well as relocating the bridge mounted sign structure on the Gorham Road bridge.

Contractor Schedule: The contractor recently completed Fletcher Street in Kennebunk and have relocated to working on Alfred Street in Arundel. This puts the contractor half-way through the project.