

2025.03  
Pavement Rehabilitation, Safety Improvements &  
Pipe End Repairs MM 51.2 to 54.5  
July 18, 2025



Crews measure rip rap that will stabilize the outlet to a cross pipe at MM 54.4 northbound

**Contractor:** Coastal Road Repair

**Bid Amount:** \$6,565,928.00

**Percent Complete last approved pay estimate:** 21.9 %

**Project Schedule:** Completion date September 17, 2025.

**Project Scope:** The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Excess material in the median will be removed and catch basins shall be cleaned to restore proper drainage. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. The splash pad at the outlet of the 48" culvert located on the east side of the turnpike at Station 2717+45 shall be supported by grout bags underneath the hanging end.

**Contractor Schedule:** At night, the paving crew is working on the southbound lanes while the milling crew is in the northbound lanes. Once the milling crew has completed all northbound lanes, they will move on to another project. After the paving crew finishes the southbound lanes, they will complete the northbound lanes. During the day, the earthwork crew is stabilizing washouts along a couple cross pipes.